

**EXCAVATING CONTRACTOR**

310 HOYT ROAD • GILFORD, NEW HAMPSHIRE 03249  
603-524-4314 • FAX 527-0897

PROJECT: PORTSMOUTH - PLEASANT STREET

## SCHEDULE OF WORK - revised 9/13/18

ITEM	DESCRIPTION	EST. DAYS	ALLOW	START	FINISH
1.	Temporary water, mobilization & layout	17		5/8/2018	5/31/2018
2.	Clear trees, erosion control, lower structures. Curb & walk removal	17		5/8/2018	5/31/2018
3.	Cold plane and reclaim water trench	5		5/21/2018	5/25/2018
4.	Test pits	2		5/24/2018	5/25/2018
5.	Rock excavation	24		5/28/2018	6/29/2018
6.	Water main. Start 7+00 Phase I to 0+50	10		6/4/2018	6/15/2018
7.	Water services	14		6/18/2018	7/6/2018
8.	Drainage	15		7/16/2018	8/3/2018
9.	Water main. 19+50 to 7+00 Phase II	15		6/18/2018	7/6/2018
10.	Temporary water - Remove	26		7/6/2018	8/10/2018
11.	Sewer main	5		7/9/2018	7/13/2018
12.	Services	20		7/9/2018	8/3/2018
13.	Reclaim and remove & rehandle	9		9/17/2018	9/27/2018
14.	Common excavation & embankment	9		9/17/2018	9/27/2018
15.	Replace R/C and CBR	9		9/17/2018	9/27/2018
16.	Base pave & fine grade	3		9/26/2018	9/28/2018
17.	Curb	7		10/4/2018	10/12/2018
18.	Sidewalk prep, raise structures	23		10/5/2018	11/6/2018
19.	Sidewalk install	22		10/12/2018	11/12/2018
20.	Landscape	2		10/15/2018	10/17/2018
21.	Signs				
22.	Top pavement	1		10/18/2018	
23.	Striping	1		10/23/2018	
Alt.A	12" Insulated Pipe	10		11/5/2018	11/16/2018

