



# Peirce Island WWTF Upgrade Construction

## Public Information Meeting

### September 16, 2020

# Topics of Discussion

---

- Introductions
- Work Completed Since Last Meeting
- Work to be Completed in Coming Month
- Work Anticipated in Next 6 Months
- Project Construction Costs
- Consent Decree Schedule
- Events & Recreation
- Public Input/Comments/Concerns
- Next Meeting



# Introductions

---

- City Staff:

- Terry Desmarais, City Engineer, 603-766-1421  
tldesmarais@cityofportsmouth.com


- Website:

<https://www.cityofportsmouth.com/publicworks/wastewater/peirce-island-wastewater-facility/peirce-island-wastewater-facility-upgrade-project>

- News and Updates
- Recreational Info
- Project Info
- Report Form
- Etc.



# Areas of Ongoing Construction September 2020





# Site Overview November 2016



September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work Completed Since Last Meeting



September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work Completed Since Last Meeting



Site Work

September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work Completed Since Last Meeting



Site Work

September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction

# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction

# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020




Peirce Island WWTF Upgrade Construction

12



# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction

# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction

14



# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction

15

# Work Completed Since Last Meeting



Ops/Lab Building

September 16, 2020



Peirce Island WWTF Upgrade Construction



# Work to be Completed in Coming Month

---

- Continue minor finish work at the Headworks Building, Grit Building, Solids Building, and BAF Building
- Continue optimization of the BAF Building process
- Continue integration of the BAF control system with the plant's SCADA system
- Continue installation of the new Operations/Lab Building upper level metal wall façade and metal roof coping
- Continue installation of tile and rooftop equipment at the new Operations/Lab Building



# Work to be Completed in Coming Month


---

- Begin installation of lockers, interior doors, and acoustic ceiling tiles at the Operations/Lab Building
- Begin plumbing finish work in the upper level of the Operations/Lab Building
- Continue mechanical process work at the new Operations/Lab Building
- Continue HVAC, electrical, plumbing, and fire protection rough in work at the new Operations /Lab Building
- Continue installation of chain link fence and gates
- Continue site restoration, plantings and seeding





Anticipated Construction  
September – March 2021



# Project Construction Costs

- Original Contract: \$72.786 million
- Change Order No. 1: \$0.367 million
- Change Order No. 2: \$0.547 million
- Change Order No. 3: \$0.093 million
- Change Order No. 4: \$0.163 million
- Change Order No. 5: \$0.250 million
- Change Order No. 6: \$0.292 million
- Change Order No. 7: \$0.169 million
- Change Order No. 8: \$0.113 million
- Change Order No. 9: \$0.242 million
- Change Order No. 10: \$0.123 million
- Total Contract: \$75.145 million






# Consent Decree Schedule

Milestone	Date	Status
Execute Contract to Construct Upgrades	September 1, 2016	Complete
Submit Two Additional Milestones for EPA Review and Approval	December 1, 2016	Complete
Additional Milestone 1: Transfer of the existing SCADA system to the new Headworks Building	November 21, 2017	Complete
Additional Milestone 2: Startup and testing of the Secondary Influent Pump Station in the new Solids Building	May 9, 2019	Complete
BAF Substantial Completion	<del>December 1, 2019</del> December 31, 2019	Complete
Achieve Compliance with NPDES Permit Limits	April 1, 2020	Complete
Achieve Compliance with Consent Decree Total Nitrogen Limits*	June 1, 2020	Complete

\*Seasonal Limit May through October




# Effluent Results





# Effluent Results



# Events and Recreation

---

- Upcoming
  - No events scheduled.







Public Input / Comments / Concerns

# Next Meeting

---

- Public Construction Meeting
  - Next Meeting: October 21, 2020, 11:00 AM

