

Maplewood Avenue Bridge Rehabilitation Project 2024-2025





Maplewood Ave Bridge Rehabilitation 2024-2025

Karen S. Conard, City Manager
Peter H. Rice, PE, Director of Public Works
David Desfosses, Project Manager



Construction Team

Mike Ferrari, PE – Evroks Corporation
Project Manager




Aaron Lachance, PE – Hoyle Tanner
Project Manager & EOR



Kathryn Dziadowicz – Hoyle Tanner
Design & Resident Engineer


Project Overview

- Owner – City of Portsmouth, NH
- Design & Construction Inspection – Hoyle Tanner
- Prime Contractor – Evroks Corporation
- 2024 & 2025 – Construction
 - July 2024 to November 2025
- Single masonry arch with a CMPA liner on concrete footings



Project Overview

- Year Built: 1896
- Rehabilitation: 1940/1976
- Span – 25'
- NHDOT Rating – 3 (Serious)
- Critical connection between downtown Portsmouth and residential neighborhoods
- Eligible for listing on the National Register of Historic Places





Existing Conditions (old abandoned 1940 sewer pipe in view)



8'-10' of tidal
elevation
change

Tidal Flow

2024 Existing
Condition of
1976
installed
CMP culvert
liner and
current
sewer pipe
through
existing
granite arch





Existing Condition of north wall heavily damaged by 1940 sewer



Condition of bridge before reconstruction (pond side)




Existing Conditions (road subsiding from material loss)


Proposed Rehabilitation Project

- Address serious condition of culvert
- Repair distressed retaining walls
- Replace failing sidewalks
- Address roadway settlement
- Improve usability and appearance







Watershed Relief Map created by Headwaters Consulting, LLC




Existing Conditions Digital Elevation Model created by Headwaters Consulting, LLC

Watershed Area (storm water flow had to be maintained)



Water Diversion – Sandbag Cofferdam on pond side

Water Diversion




Plan View
SCALE: 1" = 15'


STATE OF NEW HAMPSHIRE
 JOHN S. LINSOTT IV
 No. 13780
 LICENSED PROFESSIONAL ENGINEER
 10/17/24

H.B. FLEMING 89 PLEASANT AVENUE SO. PORTLAND, ME 04106 P: 207-799-8514 F: 207-799-8538 www.hbfleming.com	TITLE: Plan View
	PROJECT: Maplewood Ave. Bridge Rehab
	LOCATION: Portsmouth, NH
	DATE: 9/3/2024
	SCALE: AS NOTED REVISION:


Permitting Issues



Permitting Issues (Trees needed to be removed for construction)




Permitting Issues (Restoration Plan needed)




SUMMARY OF EXISTING / PROPOSED PLANTINGS					
GRID	CURRENT	PROP. AFTER REMOVAL	CHANGE	PROP. PLANTINGS	PROP. SCORE WITH PLANTINGS
1	16	16	0		
2	1	1	0		
3	36	36	0		
4	21	21	0		
5	10	0	-10	2 TREES	10
6	80	0	-80	5 TREES	25
7	5	0	-5	*	
8	5	0	-5	*	
9	11	0	-11	2 TREES*	10
10	41	40	-1	1 TREES	45
11	41	11	-30	3 TREES	26
12	72	35	-37	5 TREES	70
13	30	0	-30	5 TREES	25
14	17	15	-2	1 TREES	20
15	1	0	-1	1 TREES	5
16	10	10	0		
17	15	15	0		

LANDSCAPING NOTES

PROPOSED PLANTING PLAN SHALL BE CONSIDERED PRELIMINARY AND IS PROVIDED TO ILLUSTRATE THE MINIMUM VEGETATION THAT WILL BE RE-ESTABLISHED IN EACH GRID UPON COMPLETION OF CONSTRUCTION. THE TYPE, SIZE, AND ARRANGEMENT OF PROPOSED VEGETATION MAY VARY FROM THAT SHOWN. A FINAL PLANTING PLAN WILL BE DEVELOPED THAT PROVIDES EQUAL OR GREATER POST-CONSTRUCTION GRID SCORE FOR ALL LOCATIONS. THIS PLAN WILL BE SUBMITTED TO NIDES FOR REVIEW AND APPROVAL PRIOR TO PLANTING.



Unforeseen unlicensed underground telephone utilities



Unforeseen Underground Utilities



Telephone Utilities






Second Telephone Duct Bank found



Northern Rail Support Slab (Sidewalk) Removal




Telephone and Data Utilities



How we supported telephone for wall reconstruction




Beam supplied by Telephone Co. for temporary support



Utilities strapped to beam



Water Diversion coffer dam being installed on river side



Water Diversion



Water Diversion



Water diversion gate needed in case of big storms or high tides



Water Diversion



Water Diversion



Water Diversion






Water Diversion






Northern Retaining Wall




Proposed Limits of Northern Retaining Wall Reconstruction

Revised Retaining Wall Reconstruction Detail



PROP. STONE MASONRY WALL RECONSTRUCTION (FULL HEIGHT) DETAIL

SCALE: 3/8" = 1'-0"



Retaining Wall Reconstruction



Retaining Wall Reconstruction





Retaining Wall Reconstruction



Retaining Wall Reconstruction

Footing Removal





Footing Removal was necessary for more flow through culvert



Footing Removal



Hydrodemolition



Hydrodemolition





Footing Removal



Telephone Conduit Encasement



Conduit Encasement



Conduit Encasement



Grout Injection behind culvert wall to stop soil loss



Geo-polymer Liner being installed



Geo-polymer Liner



Geopolymer Liner




End of 2024 Construction Season



End of 2024
Construction
Season

Start of 2025 Construction Season






The water Main needed to be replaced as it was from 1896 too.



New 12" Water Main




The road got a revised profile so it would drain better




These new conduits were installed for future power demands of downtown and to be able to remove the wires that are currently over the bridge.



One-Way Traffic restored in June 2025



Northern Rail Support Slab (RSS) Reconstruction



Northern RSS Reconstruction



Northern RSS Reconstruction (Conduit for new lights)



Curb Detailing



While most of the wall damage was on the north side, some southern retaining wall reconstruction required too




Southern Retaining Wall Removal



Southern Retaining Wall Removal



Southern Retaining Wall Reconstruction




Southern Retaining Wall Reconstruction




Southern Retaining Wall Reconstruction



Geopolymer
Repairs to
address
minor cracks



Southern RSS
existing
electrical
conduit bank
also
encountered



Southern RSS
Reconstruction
with new
conduits for
future power



Southern RSS Reconstruction



Southern RSS Reconstruction





Southern RSS Reconstruction



Final Condition fall of 2025



Final Condition of pond side



Final Condition of river side



Final Condition of culvert